

105 Judd Street



Neighbourhood Newsletter No 009 – 20th November 2024

Working Hours:

Monday to Friday 08.00hrs to 18.00hrs

Noisy Working timings Monday-Friday-
08.00am-10.00am/12.00pm-14.00pm/16.00pm-18.00pm.

Key Activities:

Each week we will update you with information on the programmed works for the following 2 weeks on the project.

Please see below list of activities to be undertaken within the next 2 weeks.

- Removal of Roof Slab Commenced on the 21/10/2024 and is expected to take 4-5 weeks to complete full removal, Works are currently in Progress with an estimated 1week duration to completion.
- Level 03 Demolition is due to commence on the 21/11/2024 with the expected duration of 3 weeks to complete demolition works
- Removal of remainder of existing Basement slab to enable installation of new drainage and structural slab is due to commence on the 21/11/2024, this activity is forecast to take 7 weeks to complete.
- Temporary Steel work support installation to the existing structure internally commenced on the 28/10/2024 and is forecast to take 4 weeks for full installation. Works are currently in Progress, with an estimated 1week duration to completion.
- External Scaffolding is currently forecast to start to be removed on the 04/12/2024, further information will be provided on the next weekly newsletter.

Community Update:

We are currently looking for apprentices to join our J. Coffey Construction team at 105 Judd street. It is preferable applicants are residents within the Camden borough, and hold a valid CSCS card, if this may be of interest please contact-
Anthony Duffy Email- aduffy@jcoffey.com

Who to contact

We are always keen to improve our relations with our neighbours and those affected by our works and would welcome any suggestions you may have. If you have any queries or would like to know more please contact us.

Community Liaison Officer
Jasmine O`Neill 07552276929

Contracts Manager
Anthony Duffy 07807471529



105 Judd Street



Noisy Working periods and anticipated Noise levels.

	Wed	Thu	Fri			Mon	Tue	Wed	Thu	Fri			Mon	Tue			
	20-Nov	21-Nov	22-Nov			25-Nov	26-Nov	27-Nov	28-Nov	29-Nov			02-Dec	03-Dec			KEY
0800-0830	High	High	High		0800-0830	High	High	High	High	High			0800-0830	High	High		High
0830-0900	High	High	High		0830-0900	High	High	High	High	High			0830-0900	High	High		Medium
0900-0930	High	High	High		0900-0930	High	High	High	High	High			0900-0930	High	High		
0930-1000	High	High	High		0930-1000	High	High	High	High	High			0930-1000	High	High		
1000-1030	Medium	Medium	Medium		1000-1030	Medium	Medium	Medium	Medium	Medium			1000-1030	Medium	Medium		
1030-1100	Medium	Medium	Medium		1030-1100	Medium	Medium	Medium	Medium	Medium			1030-1100	Medium	Medium		
1100-1130	Medium	Medium	Medium		1100-1130	Medium	Medium	Medium	Medium	Medium			1100-1130	Medium	Medium		
1130-1200	Medium	Medium	Medium		1130-1200	Medium	Medium	Medium	Medium	Medium			1130-1200	Medium	Medium		
1200-1230	High	High	High		1200-1230	High	High	High	High	High			1200-1230	High	High		
1230-1300	High	High	High		1230-1300	High	High	High	High	High			1230-1300	High	High		
1300-1330	High	High	High		1300-1330	High	High	High	High	High			1300-1330	High	High		
1330-1400	High	High	High		1330-1400	High	High	High	High	High			1330-1400	High	High		
1400-1430	Medium	Medium	Medium		1400-1430	Medium	Medium	Medium	Medium	Medium			1400-1430	Medium	Medium		
1430-1500	Medium	Medium	Medium		1430-1500	Medium	Medium	Medium	Medium	Medium			1430-1500	Medium	Medium		
1500-1530	Medium	Medium	Medium		1500-1530	Medium	Medium	Medium	Medium	Medium			1500-1530	Medium	Medium		
1530-1600	Medium	Medium	Medium		1530-1600	Medium	Medium	Medium	Medium	Medium			1530-1600	Medium	Medium		
1600-1630	High	High	High		1600-1630	High	High	High	High	High			1600-1630	High	High		
1630-1700	High	High	High		1630-1700	High	High	High	High	High			1630-1700	High	High		
1700-1730	High	High	High		1700-1730	High	High	High	High	High			1700-1730	High	High		
1730-1800	High	High	High		1730-1800	High	High	High	High	High			1730-1800	High	High		