

# 105 Judd Street



## Neighbourhood Newsletter No 010 – 27th November 2024

### Working Hours:

Monday to Friday 08.00hrs to 18.00hrs.

Current Noisy Working timings are Monday-Friday-  
08.00am-10.00am/12.00pm-14.00pm/16.00pm-18.00pm.

### Key Activities:

Each week we will update you with information on the programmed works for the following 2 weeks on the project.

Please see below list of activities to be undertaken within the next 2 weeks.

- Removal of Roof Slab Commenced on the 21/10/2024 and works are currently in Progress, Forecast completion date is the 04/12/2024.
- Level 03 Demolition commenced on the 21/11/2024 with the expected duration of 3 weeks to complete demolition works
- Removal of remainder of existing Basement slab to enable installation of new drainage and structural slab commenced on the 21/11/2024, this activity is forecast to take 7 weeks to complete.
- Temporary Steel work support installation to the existing structure internally commenced on the 28/10/2024, Installation is now fully Complete.
- External Scaffolding is currently forecast to start to be removed on the 02/12/2024, with an estimated 3 week duration for full removal, Current forecast removal sequence is for the removal to start on Thanet Street working towards Hasting`s street.

### Community Update:

We are currently looking for apprentices to join our J. Coffey Construction team at 105 Judd street. It is preferable applicants are residents within the Camden borough, and hold a valid CSCS card, if this may be of interest please contact- Anthony Duffy Email- [aduffy@jcoffey.com](mailto:aduffy@jcoffey.com)

### Who to contact

We are always keen to improve our relations with our neighbours and those affected by our works and would welcome any suggestions you may have. If you have any queries or would like to know more please contact us.

Community Liaison Officer  
Jasmine O`Neill 07552276929

Contracts Manager  
Anthony Duffy 07807471529



# 105 Judd Street



## Noisy Working periods and anticipated Noise levels.

	Wed	Thu	Fri		Mon	Tue	Wed	Thu	Fri		Mon	Tue		
	27-Nov	28-Nov	29-Nov		02-Dec	03-Dec	04-Dec	05-Dec	06-Dec		09-Dec	10-Dec		KEY
0800-0830	High	High	High	0800-0830	High	High	High	High	High	0800-0830	High	High		High
0830-0900	High	High	High	0830-0900	High	High	High	High	High	0830-0900	High	High		High
0900-0930	High	High	High	0900-0930	High	High	High	High	High	0900-0930	High	High		High
0930-1000	High	High	High	0930-1000	High	High	High	High	High	0930-1000	High	High		High
1000-1030	Medium	Medium	Medium	1000-1030	Medium	Medium	Medium	Medium	Medium	1000-1030	Medium	Medium		Medium
1030-1100	Medium	Medium	Medium	1030-1100	Medium	Medium	Medium	Medium	Medium	1030-1100	Medium	Medium		Medium
1100-1130	Medium	Medium	Medium	1100-1130	Medium	Medium	Medium	Medium	Medium	1100-1130	Medium	Medium		Medium
1130-1200	Medium	Medium	Medium	1130-1200	Medium	Medium	Medium	Medium	Medium	1130-1200	Medium	Medium		Medium
1200-1230	High	High	High	1200-1230	High	High	High	High	High	1200-1230	High	High		High
1230-1300	High	High	High	1230-1300	High	High	High	High	High	1230-1300	High	High		High
1300-1330	High	High	High	1300-1330	High	High	High	High	High	1300-1330	High	High		High
1330-1400	High	High	High	1330-1400	High	High	High	High	High	1330-1400	High	High		High
1400-1430	Medium	Medium	Medium	1400-1430	Medium	Medium	Medium	Medium	Medium	1400-1430	Medium	Medium		Medium
1430-1500	Medium	Medium	Medium	1430-1500	Medium	Medium	Medium	Medium	Medium	1430-1500	Medium	Medium		Medium
1500-1530	Medium	Medium	Medium	1500-1530	Medium	Medium	Medium	Medium	Medium	1500-1530	Medium	Medium		Medium
1530-1600	Medium	Medium	Medium	1530-1600	Medium	Medium	Medium	Medium	Medium	1530-1600	Medium	Medium		Medium
1600-1630	High	High	High	1600-1630	High	High	High	High	High	1600-1630	High	High		High
1630-1700	High	High	High	1630-1700	High	High	High	High	High	1630-1700	High	High		High
1700-1730	High	High	High	1700-1730	High	High	High	High	High	1700-1730	High	High		High
1730-1800	High	High	High	1730-1800	High	High	High	High	High	1730-1800	High	High		High