105 Judd Street



Neighbourhood Newsletter No 005 – 23rd October 2024

Working Hours:

Monday to Friday 08.00hrs to 18.00hrs

Noisy Working timings Monday-Friday-08.00am-10.00am/12,00pm-14.00pm/16.00pm-18.00pm.

Key Activities:

Each week we will update you with information on the programmed works for the following 2 weeks on the project.

Please see below list of activities to be undertaken within the next 2 weeks.

- External Scaffolding installation Thanet Street commenced on the 15/10/2024 and is forecast to be completed 28/10/2024.
- Hoarding Installation on Thanet Street to commence on the 23/10/2024 and forecast to be complete 29/10/2024.
- Removal of Roof Slab Commenced on the 21/10/2024 and is expected to take 4 weeks to complete full removal.
- Removal of existing Basement slab Commenced on the 16/10/2024 and expected to last 6 weeks.
- Scaffolding installation on South Void well to commence on the 28/10/2024 and complete the 31/10/2024.

Community Update:

We are currently looking for apprentices to join our J. Coffey Construction team at 105 Judd street. It is preferable applicants are residents within the Camden borough, and hold a valid CSCS card, if this may be of interest please contact-

Anthony Duffy Email- aduffy@jcoffey.com

Who to contact

We are always keen to improve our relations with our neighbours and those affected by our works and would welcome any suggestions you may have. If you have any queries or would like to know more please contact us.

Community Liaison Officer Jasmine O'Neill 07552276929

Contracts Manager Anthony Duffy 07807471529





105 Judd Street



	Wed	Thu	Fri		Mon	Tue	Wed	Thu	Fri		Mon	Tue		
	23-Oct				28-Oct	29-Oct	30-Oct	31-Oct	01-Nov		02-Nov	03-Nov	KEY	
0800-0830				0800-0830						0800-0830				High
0830-0900				0830-0900						0830-0900				Medium
0900-0930				0900-0930						0900-0930				
0930-1000				0930-1000						0930-1000				
1000-1030				1000-1030						1000-1030				
1030-1100				1030-1100						1030-1100				
1100-1130				1100-1130						1100-1130				
1130-1200				1130-1200						1130-1200				
1200-1230				1200-1230						1200-1230				
1230-1300				1230-1300						1230-1300				
1300-1330				1300-1330						1300-1330				
1330-1400				1330-1400						1330-1400				
1400-1430				1400-1430						1400-1430				
1430-1500				1430-1500						1430-1500				
1500-1530				1500-1530						1500-1530				
1530-1600				1530-1600						1530-1600				
1600-1630				1600-1630						1600-1630				
1630-1700				1630-1700						1630-1700				
1700-1730				1700-1730						1700-1730				
1730-1800				1730-1800						1730-1800				