

105 Judd Street



Neighbourhood Newsletter No 007 – 05th November 2024

Working Hours:

Monday to Friday 08.00hrs to 18.00hrs

Noisy Working timings Monday-Friday-
08.00am-10.00am/12.00pm-14.00pm/16.00pm-18.00pm.

Key Activities:

Each week we will update you with information on the programmed works for the following 2 weeks on the project.

Please see below list of activities to be undertaken within the next 2 weeks.

- Removal of Roof Slab Commenced on the 21/10/2024 and is expected to take 4-5 weeks to complete full removal, Works are currently in Progress with an estimated 2 week duration to completion.
- Removal of existing Basement slab Commenced on the 16/10/2024 and expected to last 7 weeks. Works are currently in Progress.
- Scaffolding installation on South Void well, works completed 30/10/2024.
- All scaffolding installation is now complete on the project as of the 30/10/2024.
- Temporary Steel work support installation to the existing structure internally commenced on the 28/10/2024 and is forecast to take 4 weeks for full installation. Works are currently in Progress, with an estimated 3 week duration to completion.

Community Update:

We are currently looking for apprentices to join our J. Coffey Construction team at 105 Judd street. It is preferable applicants are residents within the Camden borough, and hold a valid CSCS card, if this may be of interest please contact-
Anthony Duffy Email- aduffy@jcoffey.com

Who to contact

We are always keen to improve our relations with our neighbours and those affected by our works and would welcome any suggestions you may have. If you have any queries or would like to know more please contact us.

Community Liaison Officer
Jasmine O`Neill 07552276929

Contracts Manager
Anthony Duffy 07807471529



105 Judd Street



Noisy Working periods and anticipated Noise levels.

	Wed	Thu	Fri		Mon	Tue	Wed	Thu	Fri		Mon	Tue		
	06-Nov	07-Nov	08-Nov		11-Nov	12-Nov	13-Nov	14-Nov	15-Nov		18-Nov	19-Nov		KEY
0800-0830	High	High	High	0800-0830	High	High	High	High	High	0800-0830	High	High		
0830-0900	High	High	High	0830-0900	High	High	High	High	High	0830-0900	High	High		
0900-0930	High	High	High	0900-0930	High	High	High	High	High	0900-0930	High	High		
0930-1000	High	High	High	0930-1000	High	High	High	High	High	0930-1000	High	High		
1000-1030	Medium	Medium	Medium	1000-1030	Medium	Medium	Medium	Medium	Medium	1000-1030	Medium	Medium		
1030-1100	Medium	Medium	Medium	1030-1100	Medium	Medium	Medium	Medium	Medium	1030-1100	Medium	Medium		
1100-1130	Medium	Medium	Medium	1100-1130	Medium	Medium	Medium	Medium	Medium	1100-1130	Medium	Medium		
1130-1200	Medium	Medium	Medium	1130-1200	Medium	Medium	Medium	Medium	Medium	1130-1200	Medium	Medium		
1200-1230	High	High	High	1200-1230	High	High	High	High	High	1200-1230	High	High		
1230-1300	High	High	High	1230-1300	High	High	High	High	High	1230-1300	High	High		
1300-1330	High	High	High	1300-1330	High	High	High	High	High	1300-1330	High	High		
1330-1400	High	High	High	1330-1400	High	High	High	High	High	1330-1400	High	High		
1400-1430	Medium	Medium	Medium	1400-1430	Medium	Medium	Medium	Medium	Medium	1400-1430	Medium	Medium		
1430-1500	Medium	Medium	Medium	1430-1500	Medium	Medium	Medium	Medium	Medium	1430-1500	Medium	Medium		
1500-1530	Medium	Medium	Medium	1500-1530	Medium	Medium	Medium	Medium	Medium	1500-1530	Medium	Medium		
1530-1600	Medium	Medium	Medium	1530-1600	Medium	Medium	Medium	Medium	Medium	1530-1600	Medium	Medium		
1600-1630	High	High	High	1600-1630	High	High	High	High	High	1600-1630	High	High		
1630-1700	High	High	High	1630-1700	High	High	High	High	High	1630-1700	High	High		
1700-1730	High	High	High	1700-1730	High	High	High	High	High	1700-1730	High	High		
1730-1800	High	High	High	1730-1800	High	High	High	High	High	1730-1800	High	High		